

BUDGETED PROJECTS FOR 2015/2016

PROJECT	PROPOSED DATE	COMPLETED	Actual Cost
Dredging Putlands Pond (carried over from 2014/2015)	October 2015	December 2015	£8400
Caging & guttering Green Lane	April 2015	May 2015	£2855
Replacement gates Ringden & Kent Close Allotments	April 2015	April 2015	£1538
Fencing to rear of Podmore	April 2015	April 2015	£516
Fencing adjacent Putlands Pond	April 2015	April 2015	£1097
2 benches for Old Church Yard	Sept 2015	Delivered Nov 2015	£970
Trees & Tree Guards, Commercial Road	Feb/March 2016		
Podmore Maintenance	July/Aug 2015	Internal work January 2016	£1450
Trees at Putlands	March/April 2015	April 2015	£313
New Stile - Putlands	Aug/Sept 2015	Aug 2015	£385
New Benches Old Churchyard	Jan/Feb 2016	Feb 2016	£978